

The Gantt chart illustrates the project timeline and activities:

- Task 1: Straßenbau** (53,0t) starts on 07.08.25 and ends on 21.10.25. It is the longest task and is colored black.
- Task 2: Versorgungsleitungen** (7,0t) starts on 07.08.25 and ends on 15.08.25. It is colored brown.
- Task 3: Straßenentwässerung und Frostschutzarbeiten** (10,0t) starts on 18.08.25 and ends on 29.08.25. It is colored blue.
- Task 4: Urlaub Kolonne** (15,0t) starts on 01.09.25 and ends on 19.09.25. It is colored red.
- Task 5: Pflasterarbeiten und Vorbereitung Asphaltbau** (14,0t) starts on 22.09.25 and ends on 10.10.25. It is colored grey.
- Task 6: Asphaltarbeiten** (4,0t) starts on 13.10.25 and ends on 16.10.25. It is colored red with a cross-hatch pattern.
- Task 7: Nacharbeiten und Baustelle räumen** (3,0t) starts on 17.10.25 and ends on 21.10.25. It is colored red.

Legend:

- Bauzeit (Black)
- Baustelle räumen (Red)
- Erbau (Brown)
- Strassenentw. (Blue)
- Sonstiges (Red)
- Bordsteine Beton (Grey)
- bit. Binderschicht (Cross-hatch)

Storz Straßenbau; Farbcodes

Bauzeit

Erbbau

Strassenentw.

Sonstiges

Bordsteine Beton bit. Binderschicht

K:\Dateiablage\Bauleitung\Baubereich_WEST\Bauleitung\75_Stanschewski\75_Stanschewski_2025\7247507_Rosenfeld_Endgenwasen\7247507_Rosenfeld_Endgenwasen_BA_2_Bauprogramm-neu_und_vereinfacht.pdf