

Bauzeitenplan
2023-17 Erweiterung Eilers KiTa - Bauzeiten Rahmenplan

					2025																2026																																									
					August			September				Oktober				November				Dezember				Januar					Februar				März				April				Mai				Juni																	
Pos	Vorgang	Dauer	Start	Ende	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27											
1	Rohbauarbeiten	40 at	18.08.2025	10.10.2025	40 at																																																									
2																																																														
3	Holzbauarbeiten	40 at	13.10.2025	19.12.2025											20 at				20 at																																											
4																																																														
5	Dachabdichtungsarbeiten	16 at	05.11.2025	26.11.2025											16 at																																															
6																																																														
7	Fenster und Sonnenschutzarbeiten	25 at	10.11.2025	12.12.2025											25 at																																															
8																																																														
9	Technischer Ausbau	95 at	10.11.2025	05.06.2026											30 at				40 at												25 at																															
10																																																														
11	Innenausbau	121 at	12.01.2026	30.06.2026																																																										
12																																																														
13	Außenanlagen	64 at	02.03.2026	29.05.2026																											64 at																															